



Mid-Tex of Midland, Inc.
 5206 West Wadley
 Midland, Texas 79707
 Phone: (432) 697-2282
 Fax: (432) 694-9627



March 13, 2019

The Honorable Judge Steve Floyd
 Tom Green County
 113 West Beauregard Avenue
 San Angelo, Texas 76903

Re: Tom Green County
 Goodfellow AFB - Building 3453 Renovation
 RFP-001
 Project No. 95-1925

Dear Judge Floyd:

Mid-Tex of Midland, Inc., submits the following cost for Change Proposal # 3R for approval.

Description of Change Proposal:

At walls scheduled to extend to the deck with CMU, modify existing pony walls by adding one layer of 1 lb./sq. ft. Mass loaded vinyl and one layer 5/8" sheetrock installed over vinyl. Sheetrock to be installed using green glue at the rate of one tube per sheet.

COST BREAKDOWN

CMU	(\$30,000.00)
Mass Loaded Vinyl & sheetrock	\$17,430.00

COST DIFFERENCE: **(\$12,570.00)**

Additional Days Required: 0

Mid-Tex of Midland, Inc.: Debbie Mays DATE: March 13, 2019
 Debbie Mays

Tom Green County [Signature] DATE: 3-19-19
 Judge Steve Floyd

CC: File
 Kevan Amonett
 Mike Helms

A J Lankford Masonry, Inc.
P.O. Box 60248
San Angelo, Texas 76906
325-656-6444
325-655-2341 Fax
lankford@wildblue.net

03-06-19

Mid-Tex of Midland
5206 West Wadley
Midland, Texas 79707

Re: Goodfellow Building 3453

Attn: Debbie or David

CHANGE ORDER #2

This change order is for credit for CMU to be extended to the deck down hallway and other walls.

Change Order #2 Amount: \$30,000.00

Thank you,

Aaron Lankford, President
A J Lankford Masonry, Inc.

Proposal

Page No. _____

of _____

Pages _____



CONCHO VALLEY ACOUSTICS

Acoustical Ceilings/Drywall

Sales and Installation

P.O. BOX 5951

SAN ANGELO, TEXAS 76902

(325) 651-4764 FAX (325) 651-4828

PROPOSAL SUBMITTED TO <u>Mid-Tex of Midland</u>		PHONE	DATE <u>3/13/19</u>
STREET		JOB NAME <u>Bldg. 3453</u>	
CITY, STATE and ZIP CODE		JOB LOCATION <u>GAFB</u>	
ARCHITECT	DATE OF PLANS	JOB PHONE	

We hereby submit specifications and estimates for:

South Annex

- At walls scheduled to extend to the deck with CMU, modify existing pony walls by adding one layer of 1 lb./sq. ft. Mass Loaded Vinyl and one layer 5/8" sheetrock installed over vinyl. Sheetrock to be installed using Green Glue at the rate of one tube per sheet.

We Propose hereby to furnish material and labor — complete in accordance with above specifications, for the sum of:

Seventeen Thousand Four Hundred Thirty dollars (\$ 17,430⁰⁰).

Payment to be made as follows:

All material is guaranteed to be as specified. All work to be completed in a workmanlike manner according to standard practices. Any alteration or deviation from above specifications involving extra costs will be executed only upon written orders, and will become an extra charge over and above the estimate. All agreements contingent upon strikes, accidents or delays beyond our control. Owner to carry fire, tornado and other necessary insurance. Our workers are fully covered by Workman's Compensation Insurance.

Authorized Signature

Note: This proposal is to be withdrawn by us if not accepted within _____ days.

David J. Stiekney

Acceptance of Proposal — The above prices, specifications and conditions are satisfactory and are hereby accepted. You are authorized to do the work as specified. Payment will be made as outlined above.

Date of Acceptance: _____

Signature _____

Signature _____