4-G

Elite Solutions

Invoice

6895 Templin Ct.
San Angelo, TX 76904

Date	Invoice #
10/30/2015	1023683

Bill To	Ship To
Tom Green County 112 West Beauregard San Angelo, TX 76903 Attn Justin Thorton	

P.O. No.	Terms	Account #	Project
	Net 30		1880009483

Description	Qty	Rate	Date	Amount
PROVIDE AND INSTALL 12 STRAND SINGLEMODE FIBER IN ED B KEYS BUILDING PER CUSTOMER REQUEST				
TECHNICIAN LABOR REGULAR HOURS	59.5	55.00		3,272.50
Fiber Cable 12-Strand Plenum, TeraSPEED Singlemode, Aluminum Armored Cable - Systimax	285	3.43		977.55
QWIK II Fiber Connector,SC SM, Teraspeed - Systimax	24	27.00		648.00
Fiber Fanout Kit 12-Strand for Indoor Cable, Loose Tube - Corning	2	18.20		36.40

OK
SCF
11-10-15

Subtotal	$4,934.45
Sales Tax (8.25%)	$0.00
Total	$4,934.45

Remit to Address:
Elite Solutions, Inc.
P.O. Box 60423
San Angelo, TX 76906
(325) 651-5733

Weekly Project Time Summary

Job Name:	ED B. KEYES BUILDING	**Location:**		**Date:**	10/17/15
Customer #		**Job Number:**	9483		
Start Date:					
Completion Date:					

Description of work performed:

EDGAR GALVAN: (October 12) Ran a 24-strand single mode fiber from basemetn to 1st floor rack TRI-A (October 13) Tested single mode fiber and multimode fiber.

BRIAN YOUNG: (October 12) Ran 24 strand fiber.

	10/11/15			10/12/15			10/13/15			10/14/15			10/15/15			10/16/15			10/17/15				
	Sun			**Mon**			**Tues**			**Wed**			**Thurs**			**Fri**			**Sat**			**Total**	
Employee Name and Number	**RG**	**OT**	**Shift**	**RG**	**OT**	**Shift**	**RG**	**OT**	**Shift**	**RG**	**OT**	**Shift**	**RG**	**OT**	**Shift**	**RG**	**OT**	**Shift**	**RG**	**OT**	**Shift**	**RG**	**OT**
Young, Brian				10.00			10.50			4.25												24.75	
Douangkesone, Josh				10.00																		10.00	
Galvan, Edgar				10.00			10.50			4.25												24.75	
Total Class 3 Hours																						59.50	
Total Project Hours																						59.50	

Foreman:

Approved By:

LINKWARE™ PC
CABLE TEST MANAGEMENT SOFTWARE

Cable ID	Summary	Test Limit	Length	Headroom	Date / Time
FIBER-1	PASS	TIA-568-C Singlemode OSP	156 ft	1.89 dB (Loss Margin)	11/13/2015 11:44 AM
FIBER-2	PASS	TIA-568-C Singlemode OSP	156 ft	3.24 dB (Loss Margin)	11/13/2015 11:44 AM
FIBER-3	PASS	TIA-568-C Singlemode OSP	137 ft	0.13 dB (Loss Margin)	11/13/2015 09:36 AM
FIBER-4	PASS	TIA-568-C Singlemode OSP	137 ft	18.46 dB (Loss Margin)	11/13/2015 09:36 AM
FIBER-5	PASS	TIA-568-C Singlemode OSP	156 ft	1.92 dB (Loss Margin)	11/13/2015 11:44 AM
FIBER-6	PASS	TIA-568-C Singlemode OSP	156 ft	3.03 dB (Loss Margin)	11/13/2015 11:44 AM
FIBER-7	PASS	TIA-568-C Singlemode OSP	137 ft	1.32 dB (Loss Margin)	11/13/2015 09:42 AM
FIBER-8	PASS	TIA-568-C Singlemode OSP	137 ft	17.65 dB (Loss Margin)	11/13/2015 09:42 AM
FIBER-9	PASS	TIA-568-C Singlemode OSP	137 ft	0.71 dB (Loss Margin)	11/13/2015 09:43 AM
FIBER-10	PASS	TIA-568-C Singlemode OSP	137 ft	18.16 dB (Loss Margin)	11/13/2015 09:43 AM
FIBER-11	PASS	TIA-568-C Singlemode OSP	152 ft	0.93 dB (Loss Margin)	11/13/2015 09:44 AM
FIBER-12	PASS	TIA-568-C Singlemode OSP	152 ft	5.87 dB (Loss Margin)	11/13/2015 09:44 AM
MULTI-1	PASS	TIA-568-C Multimode	145 ft	1.18 dB (Loss Margin)	11/13/2015 01:52 PM
MULTI-2	PASS	TIA-568-C Multimode	145 ft	1.19 dB (Loss Margin)	11/13/2015 01:52 PM
MULTI-3	PASS	TIA-568-C Multimode	145 ft	1.35 dB (Loss Margin)	11/13/2015 02:01 PM
MULTI-4	PASS	TIA-568-C Multimode	145 ft	1.16 dB (Loss Margin)	11/13/2015 02:01 PM
MULTI-5	PASS	TIA-568-C Multimode	145 ft	1.47 dB (Loss Margin)	11/13/2015 02:02 PM
MULTI-6	PASS	TIA-568-C Multimode	145 ft	1.30 dB (Loss Margin)	11/13/2015 02:02 PM
MULTI-7	PASS	TIA-568-C Multimode	146 ft	0.35 dB (Loss Margin)	11/13/2015 03:43 PM
MULTI-8	PASS	TIA-568-C Multimode	146 ft	0.42 dB (Loss Margin)	11/13/2015 03:43 PM
MULTI-9	PASS	TIA-568-C Multimode	146 ft	0.21 dB (Loss Margin)	11/13/2015 03:26 PM
MULTI-10	PASS	TIA-568-C Multimode	146 ft	0.01 dB (Loss Margin)	11/13/2015 03:26 PM
MULTI-11	PASS	TIA-568-C Multimode	146 ft	0.43 dB (Loss Margin)	11/13/2015 03:32 PM
MULTI-12	PASS	TIA-568-C Multimode	146 ft	0.07 dB (Loss Margin)	11/13/2015 03:32 PM

FLUKE networks

LINKWARE™ PC
CABLE TEST MANAGEMENT SOFTWARE

Total Length:	3496 ft
Number of Reports:	24
Number of Passing Reports:	24
Number of Failing Reports:	0
Number of Warning Reports:	0
Documentation Only:	0

FLUKE networks